

Project Report

August 21, 2023

Project Status: Under Construction

County: Adams

Project ID: 102333

Route: 15

Title: US 15 Improvements - Adams

Improvement Type: Resurfacing and Safety Improvements along US 15 corridor.

Open For Bid: 06/18/2020

Contractor

Name: New Enterprise Stone & Lime Co., Inc.

Address: 3912 Brumbaugh Road, P.O. Box 77, New Enterprise, PA 16664

District Contact - Asst. Construction Engineer

Name: David Valko

Email: dvalko@pa.gov

Phone: (717) 409-2868

Project Contact - Inspector in Charge

Name: David Valko

Email: dvalko@pa.gov

Phone: (717) 409-2868

Community Relations Coordinator

Title: Highway Admin. CRC

Phone: 717.787.1446

Work Can Begin: 08/03/2020 (Actual)

Completion Date: 09/21/2023 (Estimated)

Project Limits: US-15 from Adams/York County Line to South Ridge Road
Latimore and Huntington Townships

Narrative: Safety Improvements: S. Ridge Rd, N. Ridge Rd & County Line Rd. Lengthen the accel/decel lanes on US 15 on the north side of the PA-94/US 15 interchange. US 15 from Adams/York County Line to S. Ridge Rd in Latimore and Huntington Twps.

Current Construction Cost: \$22,168,450.32

Costs are shared with the primary project

