

Project Report

August 09, 2023

Project Status: Under Construction

County: Erie

Project ID: 114783

Route: 90

Title: I-90 Western Erie ITS Addition - TSMO

Improvement Type: New ITS Devices

Open For Bid: 07/28/2022

Contractor

Name: Bronder Technical Services, Inc

Address: 990 West Old Route 422, , Prospect, PA 16052

District Contact - Asst. Construction Engineer

Name: Chad Tarr

Email: ctarr@pa.gov

Phone: (814) 678-7025

Project Contact - Inspector in Charge

Name: Craig Kennedy

Email: crkennedy@pa.gov

Phone: (814) 678-7025

Community Relations Coordinator

Title: Highway Admin. CRC

Phone: 814.678.7095

Work Can Begin: 09/12/2022 (Actual)

Completion Date: 04/26/2024 (Estimated)

Project Limits: State Route 98, Interstate 90, State Route 3006, State Route 18, Erie County

Narrative: State Routes 98, 3006 and 18, Interstate 90
Various Municipalities, Erie County
New ITS Devices

Current Construction Cost: \$916,093.98

